

PBT
TOXITEST

RECEIVED VIA
2-27-81

Delivered by Van Suvarath

EMPLOYMENT ELECTRONICS SERVICE

3705 Century Boulevard
Lakeland, Florida 33811
(863) 646-7009

SERVICE WORK ORDER

B
I
L
L
T
O

ATTN:

CITY

STATE

ZIP

CUSTOMER NO.

PHONE

ATTN:

CITY

STATE

ZIP

PHONE

ENTERED

MODEL # 8000	S/N 80-000888	DATE RCVD. 2-27-81	P.O. #	REQ.	BILL CODE	SERVICE LOCATION CODE
PROD. CODE	EXTRA PARTS RCVD. None					

DESCRIPTION OF PROBLEM

☐ QUOTE

20 Solutions road Low

- ☒ PRELIMINARY TEST ☐ DISMANTLE, INSPECT, DIAGNOSTIC TEST
- POWER SUPPLY ☒ TEST, INSPECT ☐ REPLACE
- ☒ MAIN PWB's - REMOVE & CLEAN, REINSTALL, TEST
PWB's ☐ DIAGNOSE, REPAIR ☒ REPLACE
- ☐ PWB's - SURFACE CLEAN IN PLACE
- ☐ FILTER WHEEL - REMOVE, CLEAN, REINSTALL, CHECK CELL INTERIOR
CHOPPER WHEEL MOTOR ☐ TEST & INSPECT ☐ REPLACE
- ☒ CELL - REMOVE, CLEAN, REINSTALL, REPLACE LENSES/GASKETS REQ'D
IR LIGHT SOURCE ☐ REMOVE, REALIGN ☒ REPLACE
- PRINTER ASSY. ☐ DISASSEMBLE ☐ CLEAN & LUBRICATE
☐ REMOVE & REPLACE BELT ☐ REALIGNMENT
☐ REPLACE ☐ TEST PRINTER FUNCTIONS
- BATTERIES - REPLACE ☒ CPU ☐ RAM
- ☒ REPLACE PARTS ☒ REASSEMBLE ☒ CALIBRATION ☒ FINAL TEST
- ☐ MISC.
- PBT ☐ PRELIMINARY TESTING - PRESSURE, BATTERY, ZERO SET
☐ DISASSEMBLE ☐ REPLACE PARTS ☐ REASSEMBLE
☐ TEST ☐ CALIBRATE ☐ FINAL TEST
- SIMULATOR ☐ INCOMING LEAK TEST ☐ VISUAL/MECH. INSPECTION
☐ TEST THERMOMETER & THERMOSTAT ☐ DISASSEMBLE
☐ REPLACE PARTS ☐ REASSEMBLE ☐ OUTGOING & LEAK TEST
☐ FINAL TEST
- ☐ MISC.

PARTS USED

QTY	ID NO.	DESCRIPTION	CODE
1	110184	470PF capacitor	86
1	0212706106FLC	Main system board	
1	020902FL	IR Source	
1	021359FLT	Printer Assy	
		P-.56	
		with 130	
		130056	
1		Calibration	
New warranty Parts			
1	440954	Extrusion rod	8850
1	441889	tube cell inlet	8.25
1	440103	cluster shield	10
1	410253	FTG Brags (Flux)	3.72
1	440904	Screen filter	2.04
1	Hour	Labour	75.00
			172.59

COMMENTS:

Found water spots on the cell, IR Source noisy, unable to correctly adjust the pre amp Assy
Sent System Board to CMI for DSP repair, CMI rebuilt System Board
replaced parts
Checked cell and exhaust block
checked for and installed FDR Manual updates
calibrated instrument

HOURS: 2 (W) 65 = 130.0	SHIPPING DATE/CHARGES Pick up by FOLEY Don
TECH Zui	DATE 8-20-08
CAL TECH. Zui	DATE 8-26-08